

Work Order ID 51514

August 25, 2009 1:34:35 PM



Page 1

Item ID: D205-634-041

Accept



Setup Start



Revision ID: D

Stop



Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00



Cust Item ID:

Required Date: 8/24/09 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

08-25

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

Draw Nbr

Revision Nbr

D2580

Rev D

100

0:00



DOCUMENT CONTROL

DC

Memo

0.00

Document Control

Photocopy D205-634 bluefile & type labels per PPP D205-634-041 CHG002

NA

110

0.00



BENDING MACHINE - SKIDTUBES

CNC Bend I

Memo

0.00

CNC Delta 100 Bender

1-Bend as per program D2580.C on CNC Bender and Folio FT009

2-Cut tubes as per Dwg. D2580

(X)

2

MB 09-08-28

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM



Item ID: D205-634-041

Accept



Setup Start



Revision ID: D

Stop



Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00



Cust Item ID:

Required Date: 8/24/09 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan:

Date:

Tooling:

Date:

Stop



QC:

Date:

SPC (Y/N):

Date:

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

120

0.00



Skidtubes

Memo

0.00

Skidtubes

1- Deburr ends

2- C'sink holes as per dwg without cutting fluid

3- Prepare tube for welding, remove alodine as required.

4- Scribe batch number insied aft end of tube.

1 / - AW19-9.1

130

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

Quality Control

2509/09/01

(46)

φ

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM



Page 3

Item ID: D205-634-041

Accept



Setup Start



Revision ID: D

Stop



Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00



Cust Item ID:

Required Date: 8/24/09 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan:

Date:

Tooling:

Date:

Stop



QC:

Date:

SPC (Y/N):

Date:

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

140

0.00



Skidtubes

Memo

0.00

Skidtubes

1-Weld step D2576 as per Dwg. D2580 and QSI 004

A/R Aluminum Rod

MI11682

BE 09/09/01

2-Prep per QSI 005 and weld crossbolt spacers D2579 as per Dwg. D2580, QSI 004.

For D2579 spacers, weld one side, pass 3/8" drill, weld other side, pass 3/8" drill

A/R Aluminum Rod

MI11682

BE 09/09/01

3-Grind welds as per Dwg D2580 Grind flush ridge made from bending

4-Drill holes for wearplates using DT 8217 & DT8937 Open holes to 19/64", adjust stopper not to hit web. Deburr

5-Counterbore crossbolt spacers to 7/16" ID x 1.0" deep as per Dwg D2580. Deburr holes

6-Drill pilot holes for aft cap using DT 8215 Open holes to 0.208". Deburr

7-Drill pilot holes for Tow ring using DT8091, open to .640" and Deburr

Awm 9-9-9

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM



Page 4

Item ID: D205-634-041

Accept



Setup Start



Revision ID: D

Stop



Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00



Cust Item ID:

Required Date: 8/24/09 Req'd Qty: 1.00



Customer:

Reference:

Run Start



Approvals: Process Plan:

Date:

Tooling:

Date:

Stop



QC:

Date:

SPC (Y/N):

Date:

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

150

QC10- Inspect visual per QSI004- ground welds

0.00



QC

Memo

0.00

Quality Control

2) Sorlosko



160

QC5- Inspect part completeness to step on W/O

0.00



QC

Memo

0.00

Quality Control

2) Sorlosko



170

Pressure Wash per QSI005 4.3

0.00




HandFinish

Memo

0.00

Hand Finishing

HP 09/09/14



W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM

Page 5

Item ID: D205-634-041
Revision ID: D
Item Name: Replacement Skidtube

Accept

Setup Start

Stop

Start Date: 8/24/09 Start Qty: 1.00

Required Date: 8/24/09 Req'd Qty: 1.00

Cust Item ID:

Customer:

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

Run Start

QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

180

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

0.00



Powdercoat

Memo

1112260

0.00

Powder Coating

START TIME:

8:30AM

OVEN TEMPERATURE:

320°F

FINISH TIME:

9:00AM

190

QC3- Inspect Part Finish

0.00



QC

Memo

0.00

Quality Control

09-09-16

D

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM



Page 6

Item ID: D205-634-041

Accept



Setup Start



Revision ID: D

Stop



Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00



Cust Item ID:

Required Date: 8/24/09 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

200

0.00



HandFinish

Memo

0.00

Hand Finishing

1-Install inserts & wearplates & Gaskets as per Dwg. D2580. Use a drop of Sikaflex on insert holes before installing wearplates
A/R ☐ ☐ Sikaflex-291 ☐ m112391
Sikaflex expire date: 10/20

2-Coat D2594-3 O' rings with Petroleum Jelly and install on D2594-1 plugs as per Dwg D2580

3-Inspect for foreign object per QSI 024

4-Install 2855 Aft Cap as per Dwg D2580 and seal Fwd Step & Aft Cap with Sikaflex. Clean excess adhesive
A/R ☐ ☐ Sikaflex-291 ☐ m112391
Sikaflex expire date: 10/20

5-Wing Walk as per Dwg D2580 and QSI 005 4.4
Batch: m112106



MB 09/09/16

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 51514

August 25, 2009 1:34:35 PM

Page 7

Item ID: D205-634-041

Accept

Revision ID: D

Item Name: Replacement Skidtube

Start Date: 8/24/09 Start Qty: 1.00

Required Date: 8/24/09 Req'd Qty: 1.00

Reference:

Approvals: Process Plan:

Date:

Tooling:

Date:

QC:

Date:

SPC (Y/N):

Date:

Run Start

Stop

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Draw
Number

Draw
Rev.

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

210



QC

Quality Control

QC5- Inspect part completeness to step on W/O

0.00

0.00

2509/09/17



f

Memo

Inspect Aft Cap, Fwd Step and Wing Walk of work to Current Step Inspect for Foreign objects per QSI 024

220



Packaging

Packaging

Packaging

0.00

0.00

Memo

Identify and pack for shipping as per PPPD205-634-041

Location:

PPP Rev: PPP 51267

09/09/23

230



QC

Quality Control

QC21- Final Inspection - Work Order Release

0.00

0.00

Memo

09/09/23

mf 09-09-23

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 1

10

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Comments:

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2580-1RevD		Manufactured	No			110	Each	14.0000	1.0000			



205 Skidtube bent detail



B-51474 MB 09-08-28

<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		

Main Warehouse

LG	13	
50757	3	
50761	6	
50976	2	
50977	2	

Main Warehouse

ST	1	
50758	1	

D2576-3RevG

Manufactured No

140

Each

141.0000

1.0000



Step (maching detail)



<u>Warehouse</u>	<u>Loc Qty</u>	<u>Loc Code</u>
<u>Location</u>		

Main Warehouse

ST	141	
43504	40	
46661	101	

1 BE 09/09/01

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 2

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube



Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2579RevE		Manufactured	No			140	Each	464.0000	20.0000			
												
Crossbolt Spacer												

Warehouse Loc Qty Loc Code
Location

Main Warehouse

ST	464
43988	4
46434	4
46956	2
47797	9
48272	22
51314	100
51315	323

D2855RevA		Manufactured	No			200	Each	29.0000	1.0000			
												
Cap												

Warehouse Loc Qty Loc Code
Location

Main Warehouse

FP	-1
50513	-1
Main Warehouse	
FP6	31
50513	31
Main Warehouse	
ST	-1
50513	-1

20 BE 09/09/01

X1 MD 09/10/06

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 2

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 3

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
AN3-5A		Purchased	No			200	Each	2,515.000	2.0000			


Bolt

Warehouse Loc Qty Loc Code
Location

Main Warehouse

ST 2515

100188 212

105057 2245

15205 58

X2 MD 09/09/16

AN960JD10L

Purchased

No

200

Each

6,679.000 2.0000


Washer

Warehouse Loc Qty Loc Code
Location

Main Warehouse

FP -2

109632 -2

Main Warehouse

ST 6681

101291 16

104885 153

105793 236

109632 1276

110985 5000

X2 MD 09/10/16

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 3

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 4

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
ALS7-1032-130		Purchased	No			200	Each	3,628.000	50.0000			



Insert

Warehouse Loc Qty Loc Code
Location

Main Warehouse

ST	3628	
105855	16	
108606	52	
111529	1560	
111779	2000	

AN3C4A

Purchased

No

200

Each

632.0000

50.0000



BOLT

Warehouse Loc Qty Loc Code
Location

Main Warehouse

FP	-50	
112314	-50	

Main Warehouse

ST	682	
112082	30	
112314	652	

X50 MD 09/09/16

X50 MD 09/09/16

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 4

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 5

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
AN960C10L		Purchased	No			200	Each	2,946.000	50.0000			


washer

Warehouse
Location

Loc Qty

Loc Code

OFFSHORE

FG

100

103585

100

Main Warehouse

FP

-50

112116

-50

Main Warehouse

ST

2896

112116

2896

D3566-13RevC

Manufactured

No

200

Each

20.0000

1.0000



Gasket

Warehouse
Location

Loc Qty

Loc Code

Main Warehouse

FP

-1

48166

-1

Main Warehouse

ST

21

45717

1

46889

1

48166

3

50265

16

~~150~~ MD 09/09/16

~~11~~ MD 09/09/16

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 5

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 6

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3566-5RevC		Manufactured	No			200	Each	17.0000	1.0000			



Gasket

Warehouse Loc Qty Loc Code

Location

Main Warehouse

FP19

-1

51260

-1

Main Warehouse

ST

18

36113

1

46186

1

47318

1

48167

1

51260

14

D3566-1RevC

Manufactured No

200

Each

27.0000

2.0000



Gasket

Warehouse

Loc Qty

Loc Code

Location

Main Warehouse

FP

-2

51259

-2

Main Warehouse

ST

29

46349

1

47434

2

51218

1

51259

25

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 6

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Work Order ID: 51514



Parent Item: D205-634-041RevD



Parent Item Name: Replacement Skidtube

Start Date: 8/24/09

Required Date: 8/24/09

Comments:

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3564-11RevD		Manufactured	No			200	Each	29.0000	1.0000			



Wearshoe

Warehouse Loc Qty Loc Code

Location

Main Warehouse

FP

22

51256

22

Main Warehouse

FP19

-1

50112

-1

Main Warehouse

ST

8

45823

1

50112

7

21 MD 09/09/16

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 8

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3564-I3RevD		Manufactured	No			200	Each	30.0000	1.0000			

X



Wearshoe



Warehouse Loc Qty Loc Code

Location

Main Warehouse

FP17

17

50270

17

Main Warehouse

FP19

-1

50270

-1

Main Warehouse

ST

14

45409

3

46495

10

47867

1

XI MD 09/09/16

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 9

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D3564-9RevD		Manufactured	No			200	Each	20.0000	1.0000			

X



Wearshoe

Warehouse Location	Loc Qty	Loc Code
Main Warehouse	51675	
FP19	-2	
51258	-2	
Main Warehouse		
ST	22	
44659	1	
45825	1	
51258	20	

11 mo 09/09/16

D3564-5RevD

Manufactured No

200 Each

17.0000

1.0000

X



Wearshoe

Warehouse Location	Loc Qty	Loc Code
OFFSHORE	51655	
FG	2	
34806	2	
Main Warehouse		
FP19	15	
48555	1	
51257	14	

11 mo 09/09/16

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 9

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

August 25, 2009 1:34:34 PM

Page 10

Work Order ID: 51514

Parent Item: D205-634-041RevD

Parent Item Name: Replacement Skidtube

Comments:

Start Date: 8/24/09

Required Date: 8/24/09

Start Qty: 1.00

Required Qty: 1.00

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Remaining Qty To Pick	Qty Issued	Date Issued	Status
D2594-3RevC		Manufactured	No			200	Each	542.0000	16.0000			



O-Ring, 205 Skidtube

Warehouse
Location

Loc Qty

Loc Code

Main Warehouse

ST

542

27168

44

29908

498

D2594-1RevC

Manufactured

No

200

Each

348.0000

16.0000



Plug, 205 Skidtube

Warehouse
Location

Loc Qty

Loc Code

Main Warehouse

ST

348

42221

16

42807

92

43884

3

46435

2

47251

235

X116 MD 09/09/16

X116 MD 09/09/16

August 25, 2009 1:34:34 PM

Shop Packet Print

Page 10

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

DART

DESIGN <i>[Signature]</i>	DRAWN BY <i>[Signature]</i>	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
CHECKED <i>[Signature]</i>	APPROVED <i>[Signature]</i>	DRAWING NO. D2580	REV. D SHEET 1 OF 3
DATE 07.02.27		TITLE 205 SKIDTUBE ASSEMBLY	SCALE NTS
A	96.09.16	NEW ISSUE	
B	96.12.02	AS MANUFACTURED	
C	98.08.26	REDRAWN, INCLUDED DEO 9094/9097	
D	07.02.27	CHANGE TO SS WEARPLATES AND GASKETS, INCLUDE DEO 9124/9183	

RELEASED
07-06-28 *[Signature]*

QTY -041	QTY -045	Part Number	Description
X		D2580-041	SKIDTUBE ASSEMBLY
	X	D2580-045	SKIDTUBE ASSEMBLY
1	1	D2500-1-190	EXTRUSION
1	1	D2576-3	STEP
20	24	D2579	CROSS BOLT SPACER
16	16	D2594-1	PLUG
16	16	D2594-3	O-RING
1	1	D2596	205 WEB
1	1	D2855	AFT CAP
1	1	D3564-5	WEARSHOE
1	1	D3564-9	WEARSHOE
1	1	D3564-11	WEARSHOE
1	1	D3564-13	WEARSHOE
2	2	D3566-1	GASKET
1	1	D3566-5	GASKET
1	1	D3566-13	GASKET
50	50	ALS7-1032-130 or AKS7-1032-130 or AKS4-1032-130 or AELS-1032-130	INSERT
50	50	AN3C4A	BOLT
2	2	AN3-5A	BOLT
50	50	AN960C10L	WASHER
2	2	AN960JD10L	WASHER

F1915


GENERAL NOTES:

- 1) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED
- 2) ALL DIMENSIONS ARE IN INCHES
- 3) INSERT D2596 WEB TO LOCATION SHOWN OFF AFT END OF SKIDTUBE AND BOND WEB INTO OUTER TUBE WITH NON-STRUCTURAL SIKAFLEX-241 ADHESIVE PER DART QSI 015 BEFORE BENDING. ENSURE HOLES LINE-UP.
- 4) BEND AS A SMOOTH RADIUS STARTING WITH A MAXIMUM CENTERLINE RADIUS OF 60 AND ENDING WITH A MINIMUM RADIUS OF 30. A MAXIMUM REDUCTION OF 0.200 IN DIAMETER IS ALLOWABLE IN THE BENT PORTION OF THE TUBE.
- 5) USE DART DRILL TEMPLATE TD2577-205 TO LOCATE AND DRILL $\varnothing 0.297$ HOLES FOR WEARSHOE INSERTS. INSTALL ALS7-1032-130 PER SECTION D-D (50 PLACES) AFTER FINISH. INSTALL AN3C4A BOLTS AND AN960C10L WASHERS WITH SIKAFLEX-241/-291.
- 6) WELDING TO BE DONE PER DART QSI 004.
- 7) FINISH:
SEE NOTES ON
PAGE 2 FOR D2580-041 AND
PAGE 3 FOR D2580-045
- 8) INSERT D2594-1 PLUG C/W D2594-3 O-RING IN HOLES MARKED 'P' (BOTH SIDES OF TUBE) AFTER FINISH (16 PLACES).


Copyright © 1996 by DART AEROSPACE LTD

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.


DETAIL A
SCALE 5:24




DETAIL B
SCALE 5:24




D2580-1 DRILLING DETAIL




D2580-1 BENDING AND CUTTING DETAIL




DETAIL C
SCALE 5:24



SECTION D-D
SCALE 5:24



D2580-041 ASSEMBLY DETAIL



D2580-041 NOTES

- i) FINISH: ACID ETCH, ALODINE PER DART QSI 005 4.1 PRIOR TO INSERTING D2596 WEB
POWDER COAT ASSEMBLY GLOSS WHITE (REF. 4.3.5.1) PER DART QSI 005 4.3
BLACK ANTI-SKID PAINT AS INDICATED PER DART QSI 005 4.4

COPYRIGHT © 1988 BY DART AEROSPACE LTD.

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.

DESIGN *[Signature]*

CHECKED *[Signature]*

DATE 07.02.27

DRAWN BY *[Signature]*

APPROVED *[Signature]*

DART

DART AEROSPACE LTD.
HARRISBURG, ONTARIO, CANADA

DRAWING NO.

D2580

TITLE

205 SKIDTUBE ASSEMBLY


REV. D

SHEET 2 OF 3


SCALE

1:24

DETAIL E
SCALE 5:24




DETAIL F
SCALE 5:24




RELEASED
07.06.28


DETAIL G
SCALE 5:24




SECTION H-H
SCALE 5:24




D2580-1 DRILLING DETAIL



D2580-5 BENDING AND CUTTING DETAIL
(MAKE FROM D2580-1 DRILLING DETAIL)



D2580-045 ASSEMBLY DETAIL



D2580-045 NOTES

- i) FINISH: ACID ETCH, ALODINE PER DART QSI 005 4.1 PRIOR TO INSERTING D2596 WEB POWDER COAT ENTIRE ASSEMBLY GREEN (REF. 4.3.5.8) PER DART QSI 005 4.3 BLACK ANTI-SKID PAINT AS INDICATED PER DART QSI 005 4.4
- ii) IT IS ACCEPTABLE TO GRIND A RELIEF IN THE D2855 AFT CAP TO PREVENT INTERFERENCE WITH THE SPACER AT THIS LOCATION

COPYRIGHT © 1996 BY DART AEROSPACE LTD.

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.

DESIGN <i>RH</i>	DRAWN BY <i>RH</i>	DART DART AEROSPACE LTD. MARKESBURY, ONTARIO, CANADA	REV. 0
CHECKED <i>H</i>	APPROVED <i>H</i>	DRAWING NO. D2580	SHEET 3 OF 3
DATE 07.02.27	TITLE 205 SKIDTUBE ASSEMBLY	SCALE 1:24	

NO. 207

AWS D17.1.2001
QUALIFICATION TEST RECORD

Name: Barclay Elliott
Job number: 50849
Part number: D205-624-041
Description: 205 skt tube
Welding Process: Tig[☒] Mig[]
Base material: Aluminium
Current: AC[☒] DC[]

TEST REQUIREMENTS AND RESULTS

Visual: pass[☒] fail[]
Penetration: pass[☒] fail[]

UNACCEPTABLE

Cracks: pass[☒] fail[]
Undercut: pass[☒] fail[]
Pin holes: pass[☒] fail[]
Overlap (cold lap): pass[☒] fail[]
Porosity (surface): pass[☒] fail[]
Coloration: pass[☒] fail[]

Qualifier [Signature] Date of Test Coupon 09.08.27

Welder [Signature] Date of Test Coupon 09.08.27

The above named individual is qualified in accordance with AWS D17.1.2001 to weld